

**Calling attention notice given by Dr. Bashir Ahmad Shah (Veeri)
Hon'ble MLC**

To call the attention of the government towards a situation that has arisen due to unrest found among the inhabitants of Khiram-Sirhama due to abrupt stoppage of undergoing works for beautification of Dargah-e-Hazratbal, Khiram through department of Tourism under "sufi grid". People of the area are agitated on the arbitrary net of department of Tourism.

Reply :-

The Project "Dev. of Shrine of Hazratbal at Khiram Bijbehara has been sanctioned by Ministry of Tourism, GOI during 2012-13 at a cost of Rs.379.55 lacs. Funds to the extent of Rs. 303.64 lac have been released during 2012-13 and 2014-15. The main components of the project are as under:-

(Rs. In lac)

Component	Approved cost.
Const. of Dormitory	155.72
Const. of Public Convenience	35.22
Const. of Interpretation Centre	48.78
Landscaping and channeling of Nallah	62.99
Landscaping of park	16.87
Illumination	11.75

The work on the project is going on, however, during the winter season, the pace of work remained slow. The fact of the matter is that the work on the project was never stopped. The physical progress of implementing agency is enclosed at Annexure "A".


Joint Director (Planning)
Tourism & Culture Department
28/3/2015

Sd/-
Minister I/C Tourism

Calling Attention Notice given by Dr. Bashir Ahmad Shah (Veeri) Hon'ble MLC

Call Attention Notice	Reply.																								
<p>To call the attention of the government towards a situation that has arisen due to an unrest found among the inhabitants of Khiram-Sirhama due to abrupt stoppage of undergoing works for beautification of Dargah-e-Hazratbal, Khiram through department of Tourism under "sufi grid". People of the area are agitated on the arbitrary act of department of Tourism.</p>	<p>1. The Project is approved for an amount of Rs.379.55 lacs with the following components :</p> <table border="1" data-bbox="813 478 1380 766"> <thead> <tr> <th>Component</th> <th>Approved cost.</th> </tr> </thead> <tbody> <tr> <td>Const. of Dormitory</td> <td>155.72</td> </tr> <tr> <td>Const. of Public Convenience</td> <td>35.22</td> </tr> <tr> <td>Const. of Interpretation Centre</td> <td>48.78</td> </tr> <tr> <td>Landscaping and channeling of Nallah</td> <td>62.99</td> </tr> <tr> <td>Landscaping of park</td> <td>16.87</td> </tr> <tr> <td>Illumination</td> <td>11.75</td> </tr> </tbody> </table> <p>2. The work on the project has not been stopped, but is going on. However, during the winter season, the pace of work remained slow. The material has been dumped at site and pace of work shall be accelerated.</p> <p>3. The physical progress of the work is as under :-</p> <table border="1" data-bbox="813 1039 1380 1428"> <tbody> <tr> <td>Const. of Dormitory</td> <td>65% completed.</td> </tr> <tr> <td>Providing Public convenience for Ladies and Gents</td> <td>Not taken up</td> </tr> <tr> <td>Interpretation Centre</td> <td>95% completed.</td> </tr> <tr> <td>Landscaping work of overall area by channelizing area, turfing of surrounding.</td> <td>Work taken up/ Material dumped.</td> </tr> <tr> <td>Landscaping of park adjacent to Shrine.</td> <td>Material dumped.</td> </tr> </tbody> </table>	Component	Approved cost.	Const. of Dormitory	155.72	Const. of Public Convenience	35.22	Const. of Interpretation Centre	48.78	Landscaping and channeling of Nallah	62.99	Landscaping of park	16.87	Illumination	11.75	Const. of Dormitory	65% completed.	Providing Public convenience for Ladies and Gents	Not taken up	Interpretation Centre	95% completed.	Landscaping work of overall area by channelizing area, turfing of surrounding.	Work taken up/ Material dumped.	Landscaping of park adjacent to Shrine.	Material dumped.
Component	Approved cost.																								
Const. of Dormitory	155.72																								
Const. of Public Convenience	35.22																								
Const. of Interpretation Centre	48.78																								
Landscaping and channeling of Nallah	62.99																								
Landscaping of park	16.87																								
Illumination	11.75																								
Const. of Dormitory	65% completed.																								
Providing Public convenience for Ladies and Gents	Not taken up																								
Interpretation Centre	95% completed.																								
Landscaping work of overall area by channelizing area, turfing of surrounding.	Work taken up/ Material dumped.																								
Landscaping of park adjacent to Shrine.	Material dumped.																								